

WATER MAIN & METER REPLACEMENT PROJECT FOR MOBILE MANOR WATER COMPANY, INC.

ID	Task Name	Duration	Start	Finish	Total Slack	Gantt Chart											
						May	Jun	Qtr 3, 2023 Jul	Aug	Sep	Qtr 4, 2023 Oct	Nov	Dec	Qtr 1, 2024 Jan	Feb		
1	<b>PRE-WORK</b>	<b>67 days</b>	<b>Mon 5/1/23</b>	<b>Thu 8/3/23</b>	<b>0 days</b>	<b>PRE-WORK</b>											
2	Start	1 day	Mon 5/1/23	Mon 5/1/23	0 days	<b>Start</b>											
3	Shop Drawings Submit	10 days	Tue 5/2/23	Mon 5/15/23	0 days	<b>Shop Drawings Submit</b>											
4	Engineer Approval	5 days	Tue 5/16/23	Mon 5/22/23	0 days	<b>Engineer Approval</b>											
5	Material Procurement	15 days	Tue 5/23/23	Tue 6/13/23	0 days	<b>Material Procurement</b>											
6	Permit Procurement	30 days	Tue 5/2/23	Tue 6/13/23	0 days	<b>Permit Procurement</b>											
7	Notice to Proceed	1 day	Wed 6/14/23	Wed 6/14/23	0 days	<b>Notice to Proceed</b>											
8	PreConstruction Video	5 days	Tue 5/2/23	Mon 5/8/23	26 days	<b>PreConstruction Video</b>											
9	MOBILIZATION	1 day	Thu 6/15/23	Thu 6/15/23	0 days	<b>MOBILIZATION</b>											
10	<b>WATERMAIN AND SERVICE INSTALLATION</b>	<b>72 days</b>	<b>Fri 6/16/23</b>	<b>Wed 9/27/23</b>	<b>0 days</b>	<b>WATERMAIN AND SERVICE INSTALLATION</b>											
11	INDIAN - 6" HDPE	4 days	Fri 6/16/23	Wed 6/21/23	0 days	<b>INDIAN - 6" HDPE</b>											
12	BAYSHORE - 6" & 3" HDPE	5 days	Thu 6/22/23	Wed 6/28/23	0 days	<b>BAYSHORE - 6" &amp; 3" HDPE</b>											
13	LAMPLIGHTER EAST - 3" HDPE	4 days	Thu 6/29/23	Wed 7/5/23	0 days	<b>LAMPLIGHTER EAST - 3" HDPE</b>											
14	LAMPLIGHTER WEST - 3" HDPE	4 days	Thu 7/6/23	Tue 7/11/23	0 days	<b>LAMPLIGHTER WEST - 3" HDPE</b>											
15	LAMPLIGHTER - 3" HDPE	4 days	Wed 7/12/23	Mon 7/17/23	0 days	<b>LAMPLIGHTER - 3" HDPE</b>											
16	LANTERN - 4" HDPE	5 days	Tue 7/18/23	Mon 7/24/23	0 days	<b>LANTERN - 4" HDPE</b>											
17	FIREBALL - 4" HDPE	5 days	Tue 7/25/23	Mon 7/31/23	0 days	<b>FIREBALL - 4" HDPE</b>											
18	FLAME - 4" HDPE	5 days	Tue 8/1/23	Mon 8/7/23	0 days	<b>FLAME - 4" HDPE</b>											
19	LANTERN S - 3" HDPE	4 days	Tue 8/8/23	Fri 8/11/23	0 days	<b>LANTERN S - 3" HDPE</b>											
20	GASLIGHT - 3" HDPE	4 days	Mon 8/14/23	Thu 8/17/23	0 days	<b>GASLIGHT - 3" HDPE</b>											
21	COACHLIGHT - 3" HDPE	4 days	Fri 8/18/23	Wed 8/23/23	0 days	<b>COACHLIGHT - 3" HDPE</b>											
22	AMBER - 3" HDPE	4 days	Thu 8/24/23	Tue 8/29/23	0 days	<b>AMBER - 3" HDPE</b>											
23	CANDLE - 3" HDPE	4 days	Wed 8/30/23	Tue 9/5/23	0 days	<b>CANDLE - 3" HDPE</b>											
24	FLAME - 3" HDPE	4 days	Wed 9/6/23	Mon 9/11/23	0 days	<b>FLAME - 3" HDPE</b>											
25	LANTERN S - 3" HDPE	4 days	Tue 9/12/23	Fri 9/15/23	0 days	<b>LANTERN S - 3" HDPE</b>											
26	TORCH - 4" HDPE	4 days	Mon 9/18/23	Thu 9/21/23	0 days	<b>TORCH - 4" HDPE</b>											
27	TORCH - 3" HDPE	4 days	Fri 9/22/23	Wed 9/27/23	0 days	<b>TORCH - 3" HDPE</b>											
28	<b>HEALTH DEPARTMENT CLEARANCE</b>	<b>25 days</b>	<b>Thu 9/28/23</b>	<b>Wed 11/1/23</b>	<b>0 days</b>	<b>HEALTH DEPARTMENT CLEARANCE</b>											
29	AS-BUILTS	15 days	Thu 9/28/23	Wed 10/18/23	5 days	<b>AS-BUILTS</b>											
30	FLUSH AND PRESSURE TEST	10 days	Thu 9/28/23	Wed 10/11/23	0 days	<b>FLUSH AND PRESSURE TEST</b>											
31	CHLORINATION AND BAC-T	10 days	Thu 10/12/23	Wed 10/25/23	0 days	<b>CHLORINATION AND BAC-T</b>											
32	HEALTH DEPARTMENT CLEARANCE	5 days	Thu 10/26/23	Wed 11/1/23	0 days	<b>HEALTH DEPARTMENT CLEARANCE</b>											
33	<b>CONNECT TO UPGRADED WATER SYSTEM</b>	<b>35 days</b>	<b>Thu 11/2/23</b>	<b>Fri 12/22/23</b>	<b>0 days</b>	<b>CONNECT TO UPGRADED WATER SYSTEM</b>											
34	CONNECT TO LEE COUNTY MASTER METER	5 days	Thu 11/2/23	Wed 11/8/23	0 days	<b>CONNECT TO LEE COUNTY MASTER METER</b>											
35	CONNECT WATER SERVICES	20 days	Thu 11/9/23	Fri 12/8/23	0 days	<b>CONNECT WATER SERVICES</b>											
36	RESTORATION	10 days	Mon 12/11/23	Fri 12/22/23	11 days	<b>RESTORATION</b>											
37	<b>CLOSE OUT</b>	<b>22 days</b>	<b>Mon 12/11/23</b>	<b>Wed 1/10/24</b>	<b>0 days</b>	<b>CLOSE OUT</b>											
38	Substantial Completion	1 day	Mon 12/11/23	Mon 12/11/23	0 days	<b>Substantial Completion</b>											
39	Punch List	20 days	Tue 12/12/23	Tue 1/9/24	0 days	<b>Punch List</b>											
40	Final Completion	1 day	Wed 1/10/24	Wed 1/10/24	0 days	<b>Final Completion</b>											