
























WATER MAIN & METER REPLACEMENT PROJECT FOR MOBILE MANOR WATER COMPANY, INC.

ID	Task Name	Duration	Start	Finish	Total Slack	Qtr 3, 2023		Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024		Qtr 3, 2024					
						May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
1	<b>PRE-WORK</b>	<b>67 days</b>	<b>Mon 5/1/23</b>	<b>Thu 8/3/23</b>	<b>0 days</b>	<b>PRE-WORK</b>															
2	Start	1 day	Mon 5/1/23	Mon 5/1/23	0 days	<b>Start</b>															
3	Shop Drawings Submit	50 days	Tue 5/2/23	Wed 7/12/23	0 days	<b>Shop Drawings Submit</b>															
4	Engineer Approval	5 days	Thu 7/13/23	Wed 7/19/23	0 days	<b>Engineer Approval</b>															
5	Material Procurement	60 days	Thu 7/20/23	Thu 10/12/23	0 days	<b>Material Procurement</b>															
6	Permit Procurement	30 days	Tue 5/2/23	Tue 6/13/23	85 days	<b>Permit Procurement</b>															
7	Notice to Proceed	1 day	Fri 10/13/23	Fri 10/13/23	0 days	<b>Notice to Proceed</b>															
8	PreConstruction Video	5 days	Tue 5/2/23	Mon 5/8/23	111 d...	<b>PreConstruction Video</b>															
9	MOBILIZATION	1 day	Mon 10/16/23	Mon 10/16/23	0 days	<b>MOBILIZATION</b>															
10	<b>WATERMAIN AND SERVICE INSTALLATION</b>	<b>72 days</b>	<b>Tue 10/17/23</b>	<b>Mon 1/29/24</b>	<b>0 days</b>	<b>WATERMAIN AND SERVICE INSTALLATION</b>															
11	INDIAN - 6" HDPE	4 days	Tue 10/17/23	Fri 10/20/23	0 days	<b>INDIAN - 6" HDPE</b>															
12	BAYSHORE - 6" & 3" HDPE	5 days	Mon 10/23/23	Fri 10/27/23	0 days	<b>BAYSHORE - 6" &amp; 3" HDPE</b>															
13	LAMPLIGHTER EAST - 3" HDPE	4 days	Mon 10/30/23	Thu 11/2/23	0 days	<b>LAMPLIGHTER EAST - 3" HDPE</b>															
14	LAMPLIGHTER WEST - 3" HDPE	4 days	Fri 11/3/23	Wed 11/8/23	0 days	<b>LAMPLIGHTER WEST - 3" HDPE</b>															
15	LAMPLIGHTER - 3" HDPE	4 days	Thu 11/9/23	Tue 11/14/23	0 days	<b>LAMPLIGHTER - 3" HDPE</b>															
16	LANTERN - 4" HDPE	5 days	Wed 11/15/23	Tue 11/21/23	0 days	<b>LANTERN - 4" HDPE</b>															
17	FIREBALL - 4" HDPE	5 days	Wed 11/22/23	Thu 11/30/23	0 days	<b>FIREBALL - 4" HDPE</b>															
18	FLAME - 4" HDPE	5 days	Fri 12/1/23	Thu 12/7/23	0 days	<b>FLAME - 4" HDPE</b>															
19	LANTERN S - 3" HDPE	4 days	Fri 12/8/23	Wed 12/13/23	0 days	<b>LANTERN S - 3" HDPE</b>															
20	GASLIGHT - 3" HDPE	4 days	Thu 12/14/23	Tue 12/19/23	0 days	<b>GASLIGHT - 3" HDPE</b>															
21	COACHLIGHT - 3" HDPE	4 days	Wed 12/20/23	Tue 12/26/23	0 days	<b>COACHLIGHT - 3" HDPE</b>															
22	AMBER - 3" HDPE	4 days	Wed 12/27/23	Mon 1/1/24	0 days	<b>AMBER - 3" HDPE</b>															
23	CANDLE - 3" HDPE	4 days	Tue 1/2/24	Fri 1/5/24	0 days	<b>CANDLE - 3" HDPE</b>															
24	FLAME - 3" HDPE	4 days	Mon 1/8/24	Thu 1/11/24	0 days	<b>FLAME - 3" HDPE</b>															
25	LANTERN S - 3" HDPE	4 days	Fri 1/12/24	Wed 1/17/24	0 days	<b>LANTERN S - 3" HDPE</b>															
26	TORCH - 4" HDPE	4 days	Thu 1/18/24	Tue 1/23/24	0 days	<b>TORCH - 4" HDPE</b>															
27	TORCH - 3" HDPE	4 days	Wed 1/24/24	Mon 1/29/24	0 days	<b>TORCH - 3" HDPE</b>															
28	<b>HEALTH DEPARTMENT CLEARANCE</b>	<b>25 days</b>	<b>Tue 1/30/24</b>	<b>Mon 3/4/24</b>	<b>0 days</b>	<b>HEALTH DEPARTMENT CLEARANCE</b>															
29	AS-BUILTS	15 days	Tue 1/30/24	Mon 2/19/24	5 days	<b>AS-BUILTS</b>															
30	FLUSH AND PRESSURE TEST	10 days	Tue 1/30/24	Mon 2/12/24	0 days	<b>FLUSH AND PRESSURE TEST</b>															
31	CHLORINATION AND BAC-T	10 days	Tue 2/13/24	Mon 2/26/24	0 days	<b>CHLORINATION AND BAC-T</b>															
32	HEALTH DEPARTMENT CLEARANCE	5 days	Tue 2/27/24	Mon 3/4/24	0 days	<b>HEALTH DEPARTMENT CLEARANCE</b>															
33	<b>CONNECT TO UPGRADED WATER SYSTEM</b>	<b>35 days</b>	<b>Tue 3/5/24</b>	<b>Mon 4/22/24</b>	<b>0 days</b>	<b>CONNECT TO UPGRADED WATER SYSTEM</b>															
34	CONNECT TO LEE COUNTY MASTER METER	5 days	Tue 3/5/24	Mon 3/11/24	0 days	<b>CONNECT TO LEE COUNTY MASTER METER</b>															
35	CONNECT WATER SERVICES	20 days	Tue 3/12/24	Mon 4/8/24	0 days	<b>CONNECT WATER SERVICES</b>															
36	RESTORATION	10 days	Tue 4/9/24	Mon 4/22/24	11 days	<b>RESTORATION</b>															
37	<b>CLOSE OUT</b>	<b>22 days</b>	<b>Tue 4/9/24</b>	<b>Wed 5/8/24</b>	<b>0 days</b>	<b>CLOSE OUT</b>															
38	Substantial Completion	1 day	Tue 4/9/24	Tue 4/9/24	0 days	<b>Substantial Completion</b>															
39	Punch List	20 days	Wed 4/10/24	Tue 5/7/24	0 days	<b>Punch List</b>															
40	Final Completion	1 day	Wed 5/8/24	Wed 5/8/24	0 days	<b>Final Completion</b>															

WATER MAIN & METER REPLACEMENT PROJECT FOR MOBILE MANOR WATER COMPANY, INC.

Date: Wed 6/2	Task		Project Summary		Rolled Up Progress		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		Group By Summary		External Tasks		Inactive Summary		Manual Summary		Critical	
	Milestone		Rolled Up Task		External Milestone		Manual Task		Start-only		Critical Split	
	Summary		Rolled Up Milestone		Inactive Task		Duration-only		Finish-only		Progress	