

## **Water System Replacement Status as of October 1, 2023**

*ITEM #1..."On site work is commencing! This week the contractor and his staff will be in the park taking pictures and videos of each resident's property and the building exteriors.*

*Per the contract documents, the contractor shall to take photographs of each residence – five photos before the work commences (pre-existing condition) and five photos after the work is complete, (post-construction condition).*

*This includes overall property, water meter location, surrounding area and landscaping (shrubs, trees, plants, driveway, etc.)*

*The intent of this is to protect the home owners and the contractors doing the work against potential damages caused by the work under this project."*

*ITEM #2...."We should be receiving the majority of the pipe by October 1st, and a majority of the fittings and valves by mid-October. Meter cans will be received in December."*

*ITEM #3...."The construction schedule was updated September 25<sup>th</sup> 2023. See attached."*

*ITEM #4...."ADS plans to start underground locates, potholing and setting up the laydown yard within the next 30 days."*